

**COMMERCIAL STREET IMPROVEMENTS PROJECT -  
 PHASE III  
 PROVINCETOWN, MA  
 DRAFT - SEPTEMBER 16, 2016**



ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	16 Aug 28, '16 Oct 9, '16 Nov 20, '16 Jan 1, '17 Feb 12, '17 Mar 26, '17 May 7, '17 Jun 18, '17 Jul 30, '17 Sep 10																							
							T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	
0		<b>Commercial St. Improvements - Phase III</b>	<b>179 days</b>	<b>Mon 9/12/16</b>	<b>Fri 5/26/17</b>		0%																							
1		Mobilize / Layout	5 days	Mon 9/12/16	Fri 9/16/16																									
2		F&I Watermain	25 days	Mon 9/19/16	Fri 10/21/16	1																								
3		*MILESTONE - Water Main Substantial Completion	0 days	Fri 10/21/16	Fri 10/21/16	2	10/21																							
4		Testing of Water Main	2 days	Mon 10/24/16	Tue 10/25/16	2																								
5		F&I Water Services	15 days	Wed 10/26/16	Tue 11/15/16	4																								
6		F&I Drainage	30 days	Mon 10/3/16	Fri 11/11/16	1FS+10 days																								
7		<b>Road Reconstruction - Phase I (Johnson St. to Bangs St.)</b>	<b>25 days</b>	<b>Mon 10/31/16</b>	<b>Tue 12/6/16</b>		0%																							
8		F&I Curbing	7 days	Mon 10/31/16	Tue 11/8/16	6SS+20 days																								
9		Road Reconstruction	15 days	Wed 11/9/16	Thu 12/1/16	8																								
10		Fine Grading	6 days	Wed 11/23/16	Fri 12/2/16	9SS+10 days																								
11		F&I HMA Binder Course	2 days	Mon 12/5/16	Tue 12/6/16	10																								
12		<b>Road Reconstruction - Phase II (Bangs St. to Howland St.)</b>	<b>36 days</b>	<b>Wed 11/9/16</b>	<b>Tue 1/3/17</b>		0%																							
13		F&I Curbing	7 days	Wed 11/9/16	Thu 11/17/16	8																								
14		Road Reconstruction	15 days	Wed 12/7/16	Wed 12/28/16	11																								
15		Fine Grading	6 days	Wed 12/21/16	Thu 12/29/16	14SS+10 days																								
16		F&I HMA Binder Course	2 days	Fri 12/30/16	Tue 1/3/17	15																								
17		*MILESTONE - Road Reconstruction Substantial Completion	0 days	Mon 4/24/17	Mon 4/24/17	16FS+77 days	4/24																							
18		F&I Brick Sidewalks (Weather Dependant)	115 days	Wed 11/9/16	Wed 4/26/17	8																								
19		F&I HMA Pavement Top Course	5 days	Mon 5/22/17	Fri 5/26/17	16FS+96 days																								
20		Clean-Up	15 days	Thu 4/27/17	Wed 5/17/17	18																								

Project: Commercial St. Improvem Date: Fri 9/16/16	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			